Completion Report

1	Name of Wok	Comprehensive Development works in Ward No.14, Bagalagunte Dasarahalli sub division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 80 /21-22, Dt.13.01.2022 EE/DZ/TS/94/21-22, Dt.14.01.2022
3	Head of Acount which is Chargeable	P-0190
4	Enstrument Order No. & Date	EE/DD/WO/74 /22-23, Dt.01.07.2022
5	Name of Contractor	Shivakumar N M
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.1655/09-10
	Page No	165493-165495
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	29-07-2022.
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs	—	Rs.4,61,534/-	—

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.